GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

RWS&S – Guntur District - Completion of incomplete of CPWS Scheme to Eletipalem and other habitations in Nagaram Mandal – Post facto Extension of Agreement Time up to 30-06-2018 for a period of (91) days with imposing LD's Rs.15,400/- – Accorded – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 196 Dated: 19-02-2019.
Read the following

1. G.O.Rt.No.1466, P.R&R.D(RWS-II) Dept., dt:06.08.2012.
2. G.O.Rt.No.06, PR&RD(RWS-I) Dept., dt:02.01.2018.
3. From Chief Engineer-II, RWS&S, Vijayawada Lr.No.AEE2/DEE(P)/ Eletipalem/Guntur/ 2018 Dt:9-1-2019.

ORDER:

In the circumstances reported by the Chief Engineer-II, Rural Water Supply & Sanitation Department, Vijayawada in his letter 3rd read above, Government after careful examination of the proposal, hereby accord Post facto extension of agreement time up to 30.06.2018 for a period of (91) days with imposing L.D's of Rs.15,400/-, as delay was attributable to the Contractor in respect of the work "Completion of incomplete of CPWS Scheme to Eletipalem and other habitations in Nagaram Mandal in Guntur District".

2 . The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3 . A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S. JAWAHAR REDDY,
PRINCIPAL SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Superintendent Engineer, RWS&S, Guntur District.
Copy to:
PS to Minister (PR,RD & ITE&C)
PS to Prl.secy., (PR&RWS).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.